Habitability Checklist for Relocated Manufactured Homes

All items	Complete and sign this checklist to certify compliance with s must be correct. A completed checklist must be submitted to		
1. HOME SERIAL NUMBER:		2. YEAR OF MANUFACTURE	
3. ADDRE	ESS OF INSTALLATION:		
4. PERMIT APPLICANT OR AGENT NAME:		5. PERMIT APPLICANT OR AGENT SIGNATURE:	
Data P	late, Serial Number & Certification Label	Ventila	tion
	Locate the serial number from the front chassis crossmember and the certification labels from the		Clothes dryer exhaust ducts terminate outside of the skirting crawl space enclosure. <i>See page 5.</i>
	exterior siding. Cross reference to the data plate in the home. See page 2.		Kitchen, bath and toilet compartment fans are operational For homes built after Oct 25, 1993, see page 5.
	Verify the home was certified as a manufactured home	Heating	
	and that it was designed and constructed for the Pennsylvania climate zone.		Heating facilities are in working order.
Floors			Registers and grills are in place at all outlets and intakes for the heating system.
	Floor is structurally sound. Floor coverings are secure and do not present tripping hazards:		
	Floor insulation is properly installed in floor cavity,	Fuel Burning Appliances	
	especially at access areas.		All vents, flu pipes, chimneys, etc. are properly installed, and are free from rust, damage or any
\	Bottom Board is patched and secure. See page 6.		condition that could result in a leak of combustion gases into the home. See page 5.
Walls	Walls are structurally sound, without holes, breaks		Fire-blocking is adequately installed where vents, flu
	or protrusions. Doors and windows are operational with proper		pipes, chimneys or other penetrations are present in the ceiling or walls inside furnace and water heater
	glazing. See page 3.	_	compartments. See page 5.
	Doors are equipped with proper hardware. See page 3.		Fuel supply piping is properly installed and supported
Evtorio	Safety glazing is provided where required. See page 3.		Fuel supply piping has been tested for leaks by qualified personnel.
	Roofing material free from obvious defects, holes, etc.		Cooking range anti-tip bracket is properly installed. <i>See page 5.</i>
	Roof caps, vents, flashing, etc. are properly installed.	Electrical Systems	
	Fireplace chimneys are the proper height (3' above the roof where it passes and 2' higher than any part of the building with 10' of the chimney).		All electric receptacles, switches, junction boxes, fixtures, etc. are properly installed with appropriate cover plates. <i>See page 6</i> .
	Siding material is free from obvious defects, holes, etc. and is properly channeled or sealed around penetrations.		All electrical crossovers are properly assembled and secured. See page 6.
Sanitar	y Facilities		Operational test assured that all electrical devices
	Plumbing system is in good working order and free from defects, leaks and obstructions. See page 4.		operate properly. Ground Fault Circuit Interrupters (GFCI) where
	Drain piping under the floor is properly sloped and supported every 4'. See page 4.		required, test and reset properly. See page 6.
	Water supply line crossover insulation and covers are properly installed.		All exposed metal parts likely to be energized have been bonded.
	Hot water appliance is properly installed and in good working order.		Proper smoke detectors/alarms placement and operation. <i>See page 4</i> .
	Water temperature limiting devise must be set properly, for home constructed after June 9, 2014, see page 4.	_	Proper carbon monoxide alarm placement and operation, if applicable. See page 4.